EXTENSION OF TIME PROPOSAL

1	Name of work	Drilling of borewells and providing pipelines at Ananthpura village Doddabettahalli village and Chikkabettahalli village and surrounding areas in ward no:03 Attur Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	100.00
4	Name of Contractor	Sri Shadayan
5	Agreement no	BBMP/EE/YNK.D/EPMT-3 /W.O/2019-20, Dt:24-07-2020
6	No and date under which work order issued	BBMP/EE/YNK.D/EPMT-03/W.O/231/2020-21, dt:21-01-2021
7	Time limit rriginally fixed for completion	90days
8	Date of application by the contractor for granting	15/4/2021
9	Date of receipt of application in the Sub Division office	15/4/2021
10	Extension granted if any	Due to covid 19, the labours
	I	are Not available and
	II	All shops are closed for material
11	Work carried out by the contractor during the original period stipulated in the contract	procurment- 55%
12	Work carried out during 1st extension	45%
13	Work carries out during 2nd extension	—

14	Time now applied for	101 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Nil
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	Impose penalty @ Rs 50/- per day.

Assistant Engineer

Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka, Division